Alliance Regional Water Authority Technical Committee

REGULAR MEETING



COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Call-In Number: 1-346-248-7799 Meeting ID: 968 8616 3170 Passcode: 495028

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

A quorum of Alliance Regional Water Authority's (the Authority's) Technical Committee will hold a meeting by telephonic conference call at 3:00 PM, Wednesday, October 13, 2021. The public may participate in this meeting by calling the following number and code:

ZOOM MEETING LINK

Call-In Number: 1-346-248-7799 Meeting ID: 968 8616 3170 Passcode: 495028

Members of the public wishing to make public comment during the meeting must register by emailing info@alliancewater.org prior to 3:00 p.m. on October 13, 2021. This meeting will be recorded and the audio recording will be available on the Authority's website after the meeting. A copy of the agenda packet will be available on the Authority's website at the time of the meeting. Additional information can be obtained by calling Graham Moore at (512) 294-3214.

- A. CALL TO ORDER
- B. ROLL CALL
- C. PUBLIC COMMENT PERIOD (Note: Each person wishing to speak must submit a completed Public Comment Form to the Executive Director or his/her designee before the public comment period begins.)
- D. CONSENT AGENDA
 - D.1 Consider approval of minutes of the Regular Technical Committee Meeting held September 8, 2021. ~ *Graham Moore, P.E., Executive Director*
- E. PRESENTATIONS TO THE COMMITTEE
 - E.1 None.
- F. ITEMS FOR COMMITTEE ACTION OR DISCUSSION/DIRECTION
 - F.1 Update and possible direction to Staff regarding construction of the Authority's Phase 1B program. ~ Chris Noe, P.E., Pape-Dawson Engineers
 - F.2 Discuss and possible approval of Change Order #1 to the Authority's Water Treatment Plant and Raw Water Infrastructure project. ~ *Graham Moore, P.E., Executive Director*

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

- F.3 Update, discussion and possible direction to Staff regarding the Authority's Phase 1B program. ~ Ryan Sowa, P.E., Kimley-Horn & Associates
- F.4 Update, discussion and possible direction to Staff regarding the Authority's Phase 1B Cost and Schedule Updates. ~ Ryan Sowa, P.E., Kimley-Horn & Associates
- F.5 Update, discussion and possible direction to Staff regarding the Commissioning Plan for the Authority's Phase 1B Program. ~ *Nathan Cobler, P.E., Kimley-Horn & Associates*
- F.6 Discussion and possible direction to Staff regarding Considerations for Operations of the Authority's Water System. ~ *Graham Moore, P.E., Executive Director*
- F.7 Update, discussion and possible direction to Staff regarding weatherization of the Authority's existing infrastructure. ~ Jason Biemer, Director of Operations
- F.8 Discussion of legislative issues for the 87th Texas Legislature Special Session #2, and possible direction to Staff. ~ *Graham Moore, P.E., Executive Director*
- F.9 Update on status of groundwater management in project target area, and Gonzales County Underground Water Conservation District, Plum Creek Conservation District, Groundwater Management Area 13, Region L Planning Group, Guadalupe-Blanco River Authority, Hays County and CAPCOG activities. ~ Graham Moore, P.E., Executive Director
- G. EXECUTIVE DIRECTOR REPORT Update on future meeting dates, locations, consultant invoices paid, approved changed orders, status of Authority procurements, Executive Director activities and other operational activities where no action is required. ~ *Graham Moore, P.E., Executive Director*
- H. COMMITTEE MEMBER ITEMS OR FUTURE AGENDA ITEMS Possible acknowledgement by Committee Members of future area events and/or requests for item(s) to be placed on a future agenda where no action is required.

I. EXECUTIVE SESSION

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

- 1.1 Executive Session pursuant to the Government Code, Section 551.071 (Consultation with Attorney) and/or Section 551.072 (Real Property Deliberations) regarding:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes
- I.2 Action from Executive Session on the following matters:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes

J. ADJOURNMENT

NOTE: The Technical Committee may meet in Executive Session to consider any item listed on this agenda if a matter is raised that is appropriate for Executive Session discussion. An announcement will be made of the basis for the Executive Session discussion. The Technical Committee may also publicly discuss any item listed on the agenda for Executive Session.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

A. CALL TO ORDER

No Backup Information for this Item.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

B. ROLL CALL

Mayor Lee Urbanovsky

Blake Neffendorf	
James Earp	
Paul Kite	
Humberto Ramos	
Tim Samford	
Regina Franke	

NON-VOTING MEMBERS PRESENT

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

C. PUBLIC COMMENT PERIOD

Each person wishing to speak must submit a completed Public Comment Form to the Executive Director or his/her designee before the public comment period begins.

Comments are limited to 3-minutes per agenda item and three minutes total for all non-agenda topics. If using a translator, comments are limited to six minutes per agenda item and six minutes total for non-agenda topics.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

D. CONSENT AGENDA

Item D.1 is presented as part of the consent agenda.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

D.1 Consider approval of minutes of the Technical Committee Meeting held September 8, 2021. ~ *Graham Moore, P.E., Executive Director*

Attachment(s)

• 2021 09 08 Technical Committee Meeting Minutes

Technical Committee decision needed:

Approval of minutes.



Alliance Regional Water Authority

TECHNICAL COMMITTEE MEETING

MINUTES

Wednesday, September 8, 2021

The following represents the actions taken by the Technical Committee of the Alliance Regional Water Authority (Alliance Water) in the order they occurred during the meeting. The Technical Committee convened in a meeting on Wednesday, September 8, 2021 by telephonic conference call in accordance with Governor Abbott's Executive Order, declaration of the COVID-19 public health threat, and action to temporarily suspend certain provisions of the Texas Open Meetings Act.

A. CALL TO ORDER.

The Alliance Water Technical Committee Meeting was called to order at 3:07 p.m. by Mr. Ramos.

B. ROLL CALL.

- Present: Neffendorf, Earp, Kite, Ramos, Samford and Franke.
- Absent: Urbanovsky.

C. PUBLIC COMMENT PERIOD

None.

D. CONSENT AGENDA

- D.1 Consider approval of minutes of the Regular Technical Committee Meeting held August 20, 2021.
 - Motion to adopt the minutes as presented was made by Mr. Neffendorf, seconded by Mr. Samford and approved on a 6-0 vote.

E. PRESENTATIONS TO THE COMMITTEE

E.1 None.

F. ITEMS FOR COMMITTEE ACTION OR DISCUSSION/DIRECTION

- F.1 Update and possible direction to Staff regarding the Authority's Phase 1B program.
 - Mr. Sowa provided an update on the Phase 1B program.
 - Mr. Taggart asked when the remaining "W" parcels would move forward.
 - Mr. Sowa stated that the transmission pipeline parcels are being prioritized, but that he expects the W parcels to be in the queue in 30 to 60 days.
 - No Action.
- F.2 Update, discussion and possible direction to Staff regarding the Solar System Analysis on the Authority's Water Treatment Plant Property.
 - Mr. Cobler made a presentation on the recently concluded analysis for the inclusion of a solar power system at the WTP property.
 - Mr. Ramos if the power requirements was for the Phase 1B capacity and where or not it included GBRA's capacity.
 - Mr. Cobler noted that it included all loads.
 - Mr. Kite noted that the nominal return on investment is 9 years he inquired as to the anticipated life of the solar panels.
 - Mr. Cobler stated that the panels are expected to have a 20-year life with some degradation in performance through time.
 - Mr. Taggart asked if battery storage was considered for the system.
 - Mr. Cobler stated that batteries were considered, but that they doubled the return on investment time.
 - Mr. Earp noted that the project is already over budget and therefore he cannot support moving forward with a solar array at the WTP.
 - Mr. Ramos, Ms. Franke and Mr. Neffendorf both concurred with Earp.
 - No Action.
- F.3 Discussion and possible direction to Staff regarding Considerations for Operations of the Authority's Water System.
 - Mr. Davenport asked to clarify that discussions must occur with all that receive water in an emergency, not just Authority Sponsors.
 - Mr. Moore agreed that this is the case.
 - Mr. Earp suggested that a different option be considered, a hybrid model where there is a core group of Alliance Water employees and then the remaining staff is outsourced.
 - Mr. Taggart stated that control is maintained through contract management.

- Mr. Ramos stated that he has a bad history with outsourcing and therefore we cannot support a 100% outsourced option.
- Mr. Hjorth stated that he prefers only three option to be analyzed with the hybrid/transition option being replaced with the long-term hybrid discussed by Mr. Earp.
- Staff was directed to revisit the analysis given the feedback.
- F.4 Discussion of legislative issues for the 87th Texas Legislature Special Session #2, and possible direction to Staff.
 - Mr. Moore provided an update.
 - No Action.
- F.5 Update on status of groundwater management in project target area, and Gonzales County Underground Water Conservation District, Plum Creek Conservation District, Groundwater Management Area 13, Region L Planning Group, Guadalupe-Blanco River Authority, Hays County and CAPCOG activities.
 - Mr. Moore provided an update.
 - No Action.
- G. EXECUTIVE DIRECTOR REPORT
 - No Action.
- H. COMMITTEE MEMBER ITEMS OR FUTURE AGENDA ITEMS
 - No Items.
- I. EXECUTIVE SESSION
 - I.1 Executive Session on the following matters:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes
 - D. Phase 1B Segment A competitive sealed proposals
 - No Executive Session.
 - I.2 Action from Executive Session on the following matters:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes
 - D. Phase 1B Segment A competitive sealed proposals
 - No Action.

J. ADJOURNMEN'	
	Т

Meeting was adjourned at 4:16 p.m. by Mr. Earp.

APPROVED: _	 , 2021		

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.1 Update and possible direction to Staff regarding construction of the Authority's Phase 1B program. ~ Chris Noe, P.E., Pape-Dawson Engineers

Background/Information

Chris Noe with Pape Dawson will update the Committee on recent construction activities associated with the Phase 1B program.

Attachment(s)

Phase 1B Construction Update – October 13, 2021

Technical Committee Decisions Needed:

None.



PHASE 1B CONSTRUCTION UPDATE

TECHNICAL COMMITTEE

CMI Progress October 13, 2021

Water Resources | Transportation | Land Development | Surveying | Environmental



ONGOING PROGRESS



Procurement / Construction Status

Water Treatment Plant & Raw Water Infrastructure

- · Construction in progress
- Job trailers established at site
- Change Order 0001
 - Purpose: Access road to accommodate county
 - Value: \$249,606.00
 - Days added: 49

Booster Pump Station

- · Awarded to MWH
- NTP approved by TWDB, anticipated issue on Oct. 21

Segment A

- Awarded to Garney
- Bid documents submitted to TWDB for NTP approval





PROJECT	CONTRACT VALUE	BILLED TO DATE	REMAINING	% COMPLETE
WTP/RWI	\$54,349,675.00	\$1,405,278.00	\$52,944,397.00	2.59%
BPS	\$19,759,331.00	\$0.00	\$19,759,331.00	0.00%
EST	\$0.00	\$0.00	\$0.00	0.00%
Seg A	\$49,471,384.71	\$0.00	\$49,471,384.71	0.00%
Seg B	\$0.00	\$0.00	\$0.00	0.00%
Seg D	\$0.00	\$0.00	\$0.00	0.00%
Seg C	\$0.00	\$0.00	\$0.00	0.00%
Seg E	\$0.00	\$0.00	\$0.00	0.00%

3

SCHEDULE DURATIONS



				4		20	021							- 1/4						2022													202	3	1,2								-		20	24					
	Jan	Feb	Mar	Apr	May	Jun	Jul	Au	g Sep	ot Oc	t No	OV C	ec .	lan	Feb	Mar	Apr	Ma	y Ju	n Ji	ul A	Aug	Sept	Oct	Nov	Dec	Jan	Fet	Ma	r A	pr M	ay J	un .	Jul A	lug S	Sept	Oct	Nov	Dec	Jan	Feb	Mai	Apr	Ma	Jun	Jul	Aug	Sept	Oct	Nov	Dec
WTP/RWI																																																			
BPS																																																			
EST			П		П			Т	Т		Т	Т								T										Т		Т	Т											П				П	\Box		
Seg A																																																			
Seg B			П					Т	Т		Т	Т																													П			П					\Box		
Seg C												Т										Ţ																													
Seg D								T		\top	\top																																								
Seg E								Т	Т	Т	Т	Т	\neg																	Т																	\Box				

	Contract	Notice to	Final	Schedule
Project	Status	Proceed	Completion	Status
WTP/RWI	Awarded	7/14/2021	9/8/2021	On Time
BPS	Awarded	10/21/2021*	4/20/2023*	Pending
EST	Pending	8/3/2022*	1/17/2024*	Pending
Seg A	Awarded	10/15/2021*	7/7/2023*	Pending
Seg B	Pending	1/6/2022*	8/17/2023*	Pending
Seg C	Pending	7/19/2022*	6/18/2024*	Pending
Seg D	Pending	3/30/2022*	12/6/2023*	Pending
Seg E	Pending	8/15/2022*	12/4/2023*	Pending
		* Tentative Da	te	

4

PROGRESS PHOTOS



Placing base at laydown yard



Job trailers delivered



Electrical service for job trailers

5

PROGRESS PHOTOS

PAPE-DAWSON ENGINEERS




Proof rolling equalization basin



Plate settler basin subgrade



Topsoil stockpile



COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.2 Discuss and possible approval of Change Order #1 to the Authority's Water Treatment Plant and Raw Water Infrastructure project. ~ *Graham Moore, P.E., Executive Director*

Background/Information

Construction for the Water Treatment Plant project relied on utilizing Wolf Run Road for access by all equipment. After complaints from residents on the roadway, the Caldwell County Commissioner for the area required that a different route into the site be found. After a brief investigation by the Project Team, it was determined the least costly and impactful solution would be to create a new access road inside the Authority's property abutting Wolf Run Road.

Archer-Western has prepared a change order for the addition of the access road. The total cost is \$249,606 and an addition of 49 days to the schedule. The actual days needed will be monitored closely by the inspection team and will be reduced if the work can be completed sooner. The design engineer and inspection team have reviewed the change proposal and found it to be inline with actual cost to perform the work.

For projects greater than \$10 million in value, the Technical Committee has the authority to approve change orders up to \$250,000. Alliance Water's share of the change order would be \$118,678.52.

Executive Director Recommendation

• The Executive Director recommends the Technical Committee approve Change Order #1 to the Water Treatment Plant project in the amount of \$249,606.

Technical Committee Decisions Needed:

 Approval of Change Order #1 for the Water Treatment Plant and Raw Water Infrastructure project.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.3 Update and possible direction to Staff regarding the Authority's Phase 1B program.

~ Ryan Sowa, P.E., Kimley-Horn & Associates

Background/Information

Ryan Sowa with Kimley-Horn will update the Committee on their recent activities associated with the Phase 1B program.

Attachment(s)

- Phase 1B Program Update October 13, 2021
- Kimley-Horn Monthly Summary of Activities for September 2021

Technical Committee Decisions Needed:

None.



Ongoing Progress

- ► Design Milestone Status
 - Design Submittals
 - Inline EST (60%) October
 - · Pipeline Segment C (100%) October
 - TWDB Reviews
 - Segment A
 - · Approval for Construction Forthcoming
 - Funding Release in Preparation
 - Booster Pump Station & Delivery Points
 - Approved for Construction
 - Funding Release in Preparation
 - Segment B
 - · Approval for Procurement Forthcoming
 - Final Design, Procurement Funding Release in Preparation




Ongoing Progress

- Procurement / Construction Status
 - Booster Pump Station & Delivery Points
 - Anticipated NTP Mid-October
 - Pipeline Segment A
 - Anticipated NTP Late October
 - Pipeline Segment B
 - Procurement Schedule
 - Begin Advertising: October 12th
 - Pre-Proposal Meeting: October 20th
 - Proposal Opening: November 12th
 - Technical Committee: December 8th
 - Board of Directors: December 15th



Well Drilling Construction Progress

- ► Actual Progress (last 30 days)
 - Contractor Addressing Punchlist
- Anticipated Progress (next 30 days)
 - · TWDB Walkthrough Scheduled
 - Contractor to Complete Punchlist
 - Finalize & Board Acceptance of Project
 - Demobilize



Pipeline Easement Acquisition Status

					STATUS			
Pipeline Segment	Number of Parcels	(A) Appraisal/Offer in Development	(B) Negotiation (Inital Offer)	(C) Negotiation (Final Offer)	(D) = (A+B+C) Appraisal / Negotiation	(E) Condemnation in Process	(F) = (D+E) Possession Still Needed	(G) Purchase Agreement Signed / Possession Obtained
Α	39	0	0	0	0	3	3	36
В	52	0	0	0	0	10	10	42
D	57	0	0	4	4	30	34	23
С	74	7	31	4	42	21	63	11
E	37	2	10	1	13	20	33	4
Well Field	20	17	0	0	17	0	17	3

Total 279 160 119







October 06, 2021

Project Monthly Summary

September 2021 Tasks Performed:

- Task 2 Stakeholder Coordination
 - Coordination and/or meetings with entities including: Caldwell County, Guadalupe County, Bluebonnet Electric Coop, TxDOT, TCEQ, and TWDB.
 - o Continued weekly task coordination with Alliance Water.
 - Prepared and presented the Technical Committee Update.
 - o Prepared and presented the Board Meeting Update.
 - Prepared and presented the Project Advisory Committee Meeting Update.
 - Prepared for and held Monthly Status Meeting with Alliance Water.

Task 3 – Budgeting

- Prepared and presented the monthly Budget Update for the Board meeting.
- Continued updates to Budget Workbook to include monthly tracking of actual costs for ARWA review.

• Task 4 – Schedule

- Prepared the quarterly Schedule Update for the October Board meeting.
- Revised Project Deliverable Schedule based on the feedback received from ARWA and Design Consultants.
- Coordinated with Program team to integrate each project schedule into overall Program schedule. Developed and distributed the monthly Program schedule summary.

• Task 6 - Data Management

- o Ongoing maintenance of Microsoft SharePoint Online program.
- Continued updating of web-based GIS for easement acquisition process and alignment changes.

Task 7 – Environmental Management

- o Continued coordination with Program Environmental Consultant concerning the comment responses to the United States Army Corps of Engineers.
- Coordinated with the Program Environmental Consultant regarding Inline Elevated Storage Tank site field work.
- Continued coordination with the Program Environmental Consultant regarding additional hazmat studies for Segments C and E.
- Performed coordination between Program Environmental Consultant and Land Acquisition Consultant to clarify environmental field work to be done on properties as part of right-of-entry process.
- Monthly progress meeting and ongoing coordination with Program Environmental Consultant.

- Continued coordination between Program Environmental Consultant and Design Engineers.
- o Reviewed Program Environmental invoices, schedule, and risk log.
- Task 8 Land Acquisition Management
 - o Coordinated the appraisal process for Segments C, D, E, and W parcels.
 - Coordinated with Program Survey Consultant, Program Environmental Consultant, and Land Acquisition team to address questions that arise as part of the field work coordination process.
 - Performed weekly QC of parcel files in SharePoint, provided comments to Land Acquisition team.
 - Weekly coordination meeting with land agents to discuss status of rights-ofentry and to provide Program clarification on any questions/requests that have come from landowners.
 - Reviewed Program Land Acquisition team, Program Appraiser, and Program Survey invoices.
 - Continued field work coordination to notify landowners of upcoming field work by consultants.
- Task 9 Texas Water Development Board Management
 - Continued coordination with TWDB Staff to track all EFRs, environmental reports, and bid documents currently under review.
- Task 10 Design Standards
 - Revised and distributed the Pipeline Construction Standards considering Contractor recommendations for cost savings.
- Task 11 Engineering Design Management
 - o Pipelines:
 - Segment A
 - Continued coordination with Design Consultant during project procurement.
 - Segment B
 - Continued coordination with Design Consultant for final design and preparation for procurement.
 - Segment C
 - Continued coordination with Design Consultant on 100% design.
 - Continued coordination with Design Consultant regarding ongoing field work and pipeline alignment considerations..
 - Segment D
 - Continued coordination with Design Consultant for final design and preparation for procurement.
 - Segment E



- Continued coordination with Design Consultant regarding ongoing field work and pipeline alignment considerations.
 Continued coordination with Design Consultant for 100% design.
- Wellfield:
 - Continued coordination regarding the completion of construction for Wells 6-9.
- Raw Water Infrastructure:
 - Continued coordination with Design Consultant for construction phase services.
- Water Treatment Plant:
 - Continued coordination with Design Consultant concerning Hydraulics/Surge development.
 - Continued coordination with Design Consultant for construction phase services.
- o Booster Pump Station:
 - Coordinated with Design Consultant during project procurement.
- o Inline Elevated Storage Tanks:
 - Continued coordination with Design Consultant for 60% design development.
- Other:
 - Monthly progress meetings with all Design Consultants (pipelines, water treatment plant, raw water infrastructure, wellfield, booster pump station).
 - Review invoices, schedules, and risk logs for consultants.
- Task 13 Electrical Power Planning
 - Continued coordination with ARWA and GVEC to develop agreement language for service to the well field.
 - Continued coordination with GVEC regarding electric service to the WTP and wellfield.
- Task 14 Permit Coordination/Tracking
 - Continued Permit coordination with Pipeline Consultants.
 - Continued coordination with Caldwell, Guadalupe, and Hays County TxDOT offices concerning roadway crossings.
 - Continued coordination with Caldwell, Guadalupe, and Hays Counties regarding on going permit reviews.
 - Continued General Coordination with GVEC and BBEC.
 - On-going Permit Tracking Log Updates.
- Task 15 Procurement and Construction Phase Services
 - Continued coordinated with Segment A and BPS Design Consultants during the procurement phase.
 - o Coordination with Segment B to prepare for procurement.



Alliance Water - Phase 1B Infrastructure - Owner's Representative

- o On-going coordination with WTP and RWI Design Consultants during the construction phase.
- Task 16 Other Services
 - Solar Evaluation
 - Finalized update and presented to the Technical Committee.
 - Commissioning Planning
 - Finalize the evaluation of the Phase 1B infrastructure commissioning for ARWA's review.

October 2021 Projection:

- Task 2 Stakeholder Coordination
 - Coordination and/or meetings with entities including: Caldwell County, Guadalupe County, GVEC, Bluebonnet Electric Coop, TxDOT, TCEQ, and TWDB.
 - o Continue weekly task coordination with Alliance Water.
 - o Prepare and present the Technical Committee Update.
 - o Prepare and present Project Advisory Committee Meeting Update.
 - Prepare and present Board Meeting Update.
 - o Prepare for and hold Monthly Status Meeting with Alliance Water.
- Task 3 Budgeting
 - o Prepare and present the quarterly Budget Update for the Board meeting.
 - Continue updates to Budget Workbook to include monthly tracking of actual costs for ARWA review.
 - Continue development of projected Operation and Maintenance costs and address feedback received from ARWA.
- Task 4 Schedule
 - Prepare and present the quarterly Schedule Update for the October Board meeting.
 - Revise the Project Deliverable Schedule based on the feedback received from ARWA and Design Consultants.
 - Coordinate with Program team to integrate each project schedule into overall Program schedule. Develop and distribute schedule update and memorandum.
- Task 6 Data Management
 - o Ongoing maintenance of Microsoft SharePoint Online program.
 - Continued updating of web-based GIS for easement acquisition process and alignment changes.
- Task 7 Environmental Management

Alliance Water - Phase 1B Infrastructure - Owner's Representative

- Review the Segment C Hazmat Phase II and Technical Documents report prepared by the Environmental Consultant.
- Continue coordination with Program Environmental Consultant concerning the comment responses to the United States Army Corps of Engineers.
- o Continued coordination with the Program Environmental Consultant regarding additional hazmat studies for Segment C and E.
- Perform coordination between Program Environmental Consultant and Land Acquisition Consultant to clarify environmental field work to be done on properties as part of right-of-entry process.
- Monthly progress meeting and ongoing coordination with Program Environmental Consultant.
- Continue coordination between Program Environmental Consultant and Design Engineers.
- Review Program Environmental invoices, schedule, and risk log.

• Task 8 – Land Acquisition Management

- o Coordinate the appraisal process for Segment C, D, E, and W parcels.
- Coordinate with Program Survey Consultant, Program Environmental Consultant, and Land Acquisition team to address questions that arise as part of the field work coordination process.
- Perform weekly QC of parcel files in SharePoint, provide comments to Land Acquisition team.
- Weekly coordination meeting with land agents to discuss status of rights-ofentry and to provide Program clarification on any questions/requests that have come from landowners.
- Review Program Land Acquisition team, Program Appraiser, and Program Survey invoices.
- Continue field work coordination to notify landowners of upcoming field work by consultants.

• Task 9 - Texas Water Development Board Management

- Continue coordination with TWDB Staff to track all EFRs, environmental reports, and bid documents currently under review.
- Task 10 Design Standards
 - Review Pipeline Construction Standards considering Contractor recommendations for cost savings.
- Task 11 Engineering Design Management
 - o Pipelines:
 - Segment A
 - Continue coordination with Design Consultant for project procurement.
 - Segment B



- Continue coordination with Design Consultant for final design and preparation for procurement.
- Segment C
 - Begin review of the Segment C 100% design submittal prepared by the Design Consultant.
 - Continue coordination with Design Consultant for final design.
 - Continue coordination with Design Consultant regarding ongoing field work and pipeline alignment considerations..
- Segment D
 - Continue coordination with Design Consultant for final design and preparation for procurement.
- Segment E
 - Finalize review of the Segment E 100% design submittal prepared by the Design Consultant.
 - Continue coordination with Design Consultant for final design.
- o Wellfield:
 - Continue coordination regarding the completion of construction of Wells 6-9.
- Raw Water Infrastructure:
 - Continued coordination with Design Consultant for construction phase services.
- Water Treatment Plant:
 - Continue coordination with Design Consultant concerning Hydraulics/Surge development.
 - Continued coordination with Design Consultant for construction phase services.
- Booster Pump Station:
 - Coordination with Design Consultant for final design and procurement development.
- o Inline Elevated Storage Tanks:
 - Begin review of the 60% design submittal prepared by the Design Consultant.
 - Coordination with Design Consultant for 60% design development.
- o Other:
 - Monthly progress meetings with all Design Consultants (pipelines, water treatment plant, raw water infrastructure, wellfield).
 - Review invoices, schedules, and risk logs for consultants.
- Task 13 Electrical Power Planning
 - Continue coordination with ARWA and GVEC to develop agreement language for service to the well field.
 - Continue coordination with GVEC regarding electric service to the WTP and wellfield.

Alliance Water - Phase 1B Infrastructure - Owner's Representative

- Task 14 Permit Coordination/Tracking
 - o Continue Permit coordination with Pipeline consultants
 - o Coordinate with Hays County concerning the Site Development Permit.
 - o General Coordination with TxDOT.
 - Coordinate with Caldwell, Guadalupe, and Hays County TxDOT offices concerning roadway crossings.
 - General Coordination with GVEC and BBEC.
 - On-going Permit Tracking Log Updates.
- Task 15 Procurement and Construction Phase Services
 - On-going coordination with Segment A and BPS Design Consultants during the pre-construction phase.
 - Coordination with Segment B to prepare for procurement.
 - On-going coordination with WTP and RWI Design Consultants during the construction phase.
- Task 16 Other Services
 - Commissioning Planning
 - Finalize the evaluation of the Phase 1B infrastructure commissioning for ARWA's review and present to the Technical Committee.
 - Finalize and submit the City of San Marcos Watershed Protection Plan for the Booster Pump Station Plat.

Scope Elements Added/Removed:

None at this time.

Outstanding Issues/Concerns:

None at this time.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.4 Update, discussion and possible direction to Staff regarding the Authority's Phase 1B Cost and Schedule Updates. ~ Ryan Sowa, P.E., Kimley-Horn & Associates

Background/Information

Attached is a presentation update on the cost and schedule for the Phase 1B Program.

Next Step(s)

• Phase 1B Program Schedule Update October 13, 2021.

Technical Committee Decision Needed:

Possible direction to Staff.



Schedule Update – Pipeline Critical Path

Alignment Confirmation

Environmental Completion

Agency Review (USACE)

TWDB Review

Alignment Confirmation

- · Recent ownership changes
- Realignment requests
- Proposed development conflicts

Environmental Completion

- · Realignment field work
- · Report updates

Agency Review (USACE)

- · Cultural review comments
- Additional field work vs trenchless avoidance
- Waters of the US definition changes

TWDB Reviews

- Environmental Reports
 - · Budgeted: 6 weeks
 - · Actual: 13+ weeks
- Plans & Specifications
 - Somewhat extended




Schedule Update

Other Developments Since Last Update


- Easement Acquisition (Pipelines)
 - Commissioners Hearing Scheduling
 - · Caldwell County mostly complete
 - · Guadalupe County ongoing
 - Hays County getting underway
- Landowner/Developer Alignment Coordination
 - Segment C approximately 40% of the parcels have proposed development plans



Schedule Update – June 2021



Schedule Update – October 2021



Schedule Update

Transmission Pipelines – Segment A

- No Significant Change
 - Substantial Completion 05/08/23
- Current Key Risks:
 - Completion of Easement Acquisition
 - TWDB Contract Execution

Transmission Pipelines - Segment B

- No Significant Change
 - Substantial Completion 06/28/23
- Current Key Risks:
 - TWDB review durations
 - Land acquisition scheduling of hearings
- Mitigation
 - · Continual check-ins with TWDB
 - Expedited decisions/input on land acquisition

Transmission Pipelines – Segment C

- Net Delay of 3 Months
 - Substantial Completion 04/23/24
- Key Risks:
 - Alignment Confirmation landowner realignment requests
 - Land acquisition title delays, land sales/subdividing, scheduling of hearings
 - USACE Waters of the US
- Mitigation
 - Intermediate schedule milestones for key delivery points (County Line SUD, Kyle)
 - Further consideration of construction schedule reduction
 - Continual landowner coordination
 - Expedited decisions/input on land acquisition



Schedule Update

Transmission Pipelines – Segment D

- · Delay of 2 Months
 - Substantial Completion 10/11/23
- Key Risks:
 - · USACE jurisdictional determinations and resolution
 - TWDB review durations
 - · Land acquisition scheduling of hearings
- Mitigation
 - Release for procurement ahead of TWDB EDF review completion
 - · Further consideration of construction schedule reduction
 - · Continual check-ins with USACE, TWDB

Transmission Pipelines - Segment E

- · Delay of 3 Months
 - Substantial Completion (Segment E1) 10/09/23
 - Substantial Completion (Segment E2) 12/11/23
- · Current Key Risks:
 - Environmental clearance of possible remains
 - Alignment Confirmation landowner realignment requests
 - Land acquisition –land sales/subdividing, scheduling of hearings
- Mitigation
 - Consideration of contractual split from E2
 - Continual landowner coordination
 - · Expedited decisions/input on land acquisition

Inline Elevated Storage Tanks

- · Total Adjustment of 2 months
 - Substantial Completion (South Tank) 09/27/23
 - Substantial Completion (North Tank) 12/20/23
- · Current Key Risks:
 - Environmental each tank included in corresponding pipe segment reports
- Mitigation
 - Potential separate bidding of South Tank to align schedule with Segment D

Booster Pump Station & Delivery Points

- No Significant Change
 - Substantial Completion 03/23/23
- · Current Key Risks:
 - TWDB Contract Execution

Water Treatment Plant & Raw Water Infrastructure

- No Significant Change
 - Substantial Completion 07/14/23
- Current Key Risks:
 - Site Access





Budget Update

► Summary of Revisions:

- Pipeline Segment A
 - · Updated for approved construction award amount
 - Addition of construction contingency
 - · Includes fiber optic facilities
- Pipeline Segments B, C, D, and E
 - · Updated opinions of probable construction cost, factoring in bid results on Segment A
 - Doesn't factor in ongoing cost reduction evaluations



		ORIGINAL (FEB. 2019)	REVISED	
	Construction Package	ARWA Total Projected Cost	ARWA Total Projected Cost	DIFFERENCE
ubmittal (%)	Combined Program Infrastructure			
Const.	Water Treatment Plant	\$ 25,200,000	\$ 29,600,000	\$ 4,400,000
Const.	Booster Pump Station & GBRA Meter Stations	\$ 12,100,000	\$ 13,300,000	\$ 1,200,000
30	Inline EST (South)	\$ 3,600,000	\$ 3,600,000	\$ 0
Const.	Pipeline Segment A	\$ 27,200,000	\$ 28,400,000	\$ 1,200,000
100	Pipeline Segment B	\$ 27,100,000	\$ 34,100,000	\$ 7,000,000
100	Pipeline Segment D	\$ 36,300,000	\$ 43,600,000	\$ 7,300,000
90	Pipeline Segment E	\$ 9,500,000	\$ 10,900,000	\$ 1,400,000
	Subtotal	\$141,000,000	\$163,500,000	\$ 22,500,000
	ARWA-Only Infrastructure			
Const.	Well Drilling	\$ 3,800,000	\$ 3,300,000	(\$ 500,000)
Const.	Raw Water Infrastructure	\$ 7,000,000	\$ 10,700,000	\$ 3,700,000
Const.	ARWA Booster Pump Station & Delivery Points	\$ 7,700,000	\$ 4,800,000	(\$ 2,900,000)
30	Inline EST (North)	\$ 5,400,000	\$ 6,600,000	\$ 1,200,000
90	Pipeline Segment C	\$ 64,500,000	\$ 68,800,000	\$ 4,300,000
90	Pipeline Segment E (ARWA-Only)	\$ 6,700,000	\$ 12,600,000	\$ 5,900,000
No Design	Administration and Operations Building	\$ 4,300,000	\$ 4,200,000	(\$ 100,000)
	Subtotal	\$ 99,400,000	\$111,000,000	\$ 11,600,000
	Total	\$240,400,000	\$274,500,000	\$34,100,000
OCTOBER 20	021 UPDATE		CHANGE FROM SEPTEMBER UPDATE	\$17,800,000

Budget Update

► Additional Notes:

- Continued Pipeline Cost Reduction Evaluation
- Construction Materials Market Volatility
- Land Acquisition & Real Estate





COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.5 Update, discussion and possible direction to Staff regarding the Commissioning Plan for the Authority's Phase 1B Program. ~ *Nathan Cobler, P.E., Kimley-Horn & Associates*

Background/Information

Attached is a presentation on the Commissioning Plan for the Phase 1B projects.

Attachment(s)

• Commissioning Feasibility Study - October 13, 2021.

Technical Committee Decision Needed:




Agenda

- ► Recap
- ► Commissioning Phasing
- ► Commissioning Schedule
- ► Next Steps



Recap

- **▶** Commissioning
 - Based on cleaning, filling, and disinfection timing
 - Construction Project Schedules and Phasing of System
- ▶ Primary Source
 - City of San Marcos Water Treatment Plant



Phasing Phasing Ph1: East — West Ph2: Central — South Ph3: Central - North Ph3: Central - North OGRA Delivery Point 2 Cortex Delivery Point 3 Cortex Delivery Point

Commissioning Schedule – Analysis

Calendar				202	1								20	22										20	23									2024	l.		
Project	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8 9	9 1	0 11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7
Well Drilling																																					
Segment A						Mobili	zatio	n				Construction, Tst, Rest Final																									
WTP/RWI								- "		Co	nstr	uctio	n, Sta	irtup,	Comr	nissic	ning									Fi	nal										
Segment B								N	1obil	izatio	n		B2 Const, Tst B1 Construction, Tst, Rest Final										\Box														
BPS											C	onstr	uctio	n						Com	nmis	Fnl												-	-		
Segment D						\Box					N	lobili	zatio	n					Con	struc	tion,	Tst,	Rest	,					Fi	nal							\Box
Segment E1															Mol	biliza	tion		Seg	men	t E1	Cons	truct	tion,	Tst, I	Rest		Fi	nal								\Box
Segment E2															Mol	biliza	tion			S	egm	ent E	2 Co	nstr	uctio	n, Ts	t, Re	st			Fnl						
Elevated IST														- 0	Mol	biliza	tion				- 1	Con	struc	tion	Tst,	Rest					Fnl						
Segment C					Г		- 1		- 8			Mobilization Construction, Tst, Rest						Fir	nal																		




Commissioning Schedule – Critical Path

Calendar				2021	L								20	22											20	23					
Project	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
Segment B2								N	Mobilization B2 Const, Tst																						
Segment D (BPS Tie-In)												labili	antio		Co	net i	Fet I	Post													
BPS									Mobilization Const, Tst, Rest Construction							Con	nmis	Fnl			\vdash				-						
Segment B1																			B1	Cons	truct	Mark Street	No. of Contrast	_		Fi	nal				
Segment A					N	/lobil	izatio	n						C	onstr	uctio	n, T	st, Re	est						Fi	nal					
Segment D										Mobilization Construction, Tst, Rest								Fi	nal												
Segment E1									Mobilization Segment E1 Construction, Tst, Rest							Fir	nal														



Commissioning Schedule with Potential Adjustments

- ► Segment B2 September 2022 → January 2023
- ▶ Booster Pump Station February/March 2023
- ► Segment E1 August 2023 → October 2023
- ▶ Commissioning Order



Commissioning Schedule - Adjustments

	L.10000 L100000000		7.50 Z.	4 00									
	Phase Summary	January	February	March	April	May	June	July	August	September	October	November	December
PHASE 1	Hydro. & BacT Seg. B2		1										
PHASE 2	BPS Yard Piping and GST	1 -						l					
PHASE 3	Hydro. Test Seg. B1 and Seg. A	1						l					
PHASE 4	Hydro. & BacT Seg. D to EST	1				_	Г	l					
PHASE 5	Hydro. & BacT Seg. D EST	1						l					
PHASE 6	Hydro. & BacT Seg D (remain), Seg. E and BacT Seg. B1 and Seg A												
PHASE 7	Hydro. & BacT Seg. C to EST	1						l		1 to 1 to 1	- 17	1	Anticipated to be
PHASE 8	Hydro. & BacT Seg. C EST]						l				3	commissione
/PHASE 9	Hydro. & BacT Seg. C to DPs								1				in summer of

▶ The ARWA Water Treatment Plant is Scheduled to be complete at the end of August 2023. ARWA water can be used to commission Segments D and E



Commissioning Schedule – Considerations

- ▶ Bidding Schedule
 - Evaluate Advertisement Dates
- ► Construction Duration
 - Evaluate Production Schedule
- ► Segment D and E Testing
 - Alternate Water Source Evaluation
 - Bid document provide options to Contractors





Next Steps

- Commissioning Schedule alignment with Program Construction Schedule and Program Goals
- Track Construction Progress and revise Commissioning Timing as necessary
- Source Water Volume requirements and Flow Rate calculations based on Construction Schedule adjustments





COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.6 Discussion and possible direction to Staff regarding Considerations for Operations of the Authority's Water System. ~ *Graham Moore, P.E., Executive Director*

Background/Information

As the Committee is aware, Staff has been preparing an analysis of various operational paradigms over the past two months. It recently came to Staff's attention that the Water Treatment and Delivery Agreement specifically requires a "competitive procurement process" for selection of operators for the Project Facilities. Below is an excerpt from the agreement:

6.1 Project Facilities Operation and Maintenance.

- (a) ARWA shall be responsible for the operation and maintenance of the Project Facilities pursuant to the terms and conditions of this Agreement.
- (b) ARWA shall select one or more operators for the Project Facilities after a competitive procurement process and consideration of any Project Advisory Committee recommendations. ARWA and GBRA each may submit a proposal to serve as operator of the Project Facilities. ARWA will review the operator's performance at least once every five (5) years, but may review the operator's performance more frequently in ARWA's sole discretion. ARWA may terminate an operator in its sole discretion. ARWA may select another operator using the same procedure as the original selection. ARWA may hire a consultant to provide start-up services for the Project Facilities.

Based on this requirement, Staff will prepare an RFQ for Operations of the Project Facilities. The draft RFQ will be made available to the Technical Committee for review and input. Staff is targeting the end of November for releasing the RFQ for the operations.

Technical Committee Decision Needed:

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.7 Update, discussion and possible direction to Staff regarding weatherization of the Authority's existing infrastructure. ~ *Jason Biemer, Director of Operations*

Background/Information

Jason Biemer will provide an update on the Authority's efforts to winterize the existing infrastructure heading into winter.

Attachment(s)

• Cold Weather Preparedness Update – October 1, 2021.

Technical Committee Decision Needed:

Cold Weather Preparedness Update

October 1, 2021



First of the frost protection boxes has been completed and installed.

Box protects check valve, air relief valve and discharge pressure transducers.







Excerpt from tracking form used by staff for winterization effort.

	BOOSTER PUMP	STATION - 22	81 Jack C. Hays Tri	al, Buda		
Item	Description of Work	Date Tested	Test Result	Follow Up	Date Completed	Operator
1 Frost Protection Box	Build and Install	9/29/202		Box construction and install for P2 and P3 pending.		
2 GFI - GST Outlet	Test circuit voltage, trip fault reset.	9/29/202:	Passed	None	9/29/2021	Murchison, J.
3 GFI - Fill Valve Rack	Test circuit voltage, trip fault reset.	9/29/202:	East recepticale failed	Replace recepticle.		
4 GFI - Fill Valve Rack	Test circuit voltage, trip fault reset.	9/29/202:	Passed	None	9/29/2021	Murchison, J.
5 GFI - Chemical Room	Test circuit voltage, trip fault reset.	9/29/202:	Passed	None	9/29/2021	Murchison, J.
6 GFI - Motor Control Room	Test circuit voltage, trip fault reset.	9/29/2023	Passed	None	9/29/2021	Murchison, J.
7 GFI - Pump Header Racks	Test circuit voltage, trip fault reset.	9/29/202	Passed	None	9/29/2021	Murchison, J.
8 GST Pressure Transducer	Test unit, confirm sample tap function, heat trace and insulate	9/29/202:	Passed	Heat Trace and Wrap.		
Pump Header Rack Pressure 9 Transducers	Test unit, confirm sample tap function, heat trace and insulate	9/29/202	. Passed	Heat Trace and Wrap.		
Discharge Header Pressure LO Transducers	Test unit, confirm sample tap function, heat trace and insulate	9/30/202	. Passed	Heat Trace and Wrap.		
Fill Valve Vault Pressure 11 Transducers	Test unit, confirm sample tap function, heat trace and insulate	9/29/202:	Passed	Install Heat Lamp.		



SB3 Compliance

Filing as an "affected utility" with PUC, PEC, Hays County and Governor by November 1, 2021

Preparing the Emergency
Preparedness Plan by March 1,
2022. Utilizing the Option1 –
emergency backup generation to
demonstrate ability to maintain
pressure for 24 hours.





CONFIDENTIAL
Not subject to disclosure under Charles 552 Government Code

Emergency Preparedness Plan Template For All Affected Utilities Except Fort Bend and Harris Counties

ASSISTANCE
If you need assistance with the EPP template please fill out the EPP Help Form at www.lceq.lexas.gov/gotolepp-help
TOO all contrat you min and or choose to made with the EPP Help Form at www.lceq.lexas.gov/gotolepp-help

Option(s) Chosen:

- Refer to Section III-ALTERNATE POWER OPTIONS OVERVIEW.
 Circle all Option(s) that will provide emergency operations during extended power outages lasting more than 24
- 1 2A 28 3A 38 4 5 6 7 8A 88 9 10A 108 11 12 13 14
- Short Explanation of Proposed Emergency Preparedness Plan (i.e. Using portable generator to power 2 out of 3 water).
- outage lasting more than 24 hours caused by a natural disaster?

 I certify, under penalty of law, that all the information provided herein is true and accurate to the best of my knowledge.

I centry, under penalty or law, that all the information provided herein is true and accurate to the best of my knowledg Signature: Title Date

UPDATES TO EMERGENCY PREPAREDNESS PLAN (EPP)
The EPP is updated as changes occur such as dictated by personnel, phone numbers, water plant a

Last Updated By	Title	Purpose (page #s)	On (Date)

Page 1 of 41 TCEQ-20530B (08/2021)

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.8 Discussion of legislative issues for the 87th Texas Legislature and possible direction to Staff. ~ *Graham Moore*, *P.E., Executive Director*

Background/Information

The third Special Session of the 87th Legislature is ongoing. No items directly affecting water utilities, eminent domain or open meetings were on the Governor's call for the session. Redistricting is the dominate subject of the third session, though some additional items are still on the call for discussion.

Technical Committee Decision Needed:

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

F.9 Update on status of groundwater management in project target area, and Gonzales County Underground Water Conservation District, Plum Creek Conservation District, Groundwater Management Area 13, Region L Planning Group, Guadalupe-Blanco River Authority, Hays County and CAPCOG activities. ~ Graham Moore, P.E., Executive Director

Gonzales County Underground Water Conservation District (GCUWCD)

The GCUWCD is scheduled to meet on October 12th.

Plum Creek Conservation District (PCCD)

The PCCD met on September 21st. The PCCD is willing to approve the requested delay in constructing the production wells, but only so long as the monitoring wells are drilled as originally scheduled. A meeting with the PCCD is in the process of being scheduled in order to discuss the details of the monitoring wells and to further discuss the need for them.

Groundwater Management Area 13

No update.

Region L Planning Group

Region L met on September 21st and selected Black & Veatch as the technical consultant for the current planning cycle – as they did the previous cycle. The next Region L meeting is scheduled for November 4th.

<u>Guadalupe-Blanco River Authority; Hays County Activities; CAPCOG Activities</u> No update.

Technical Committee decision needed:

None.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

G. EXECUTIVE DIRECTOR REPORT - Update on future meeting dates, locations, consultant invoices paid, approved changed orders, status of Authority procurements, Executive Director activities and other operational activities where no action is required. ~ *Graham Moore, P.E., Executive Director*

Consultant Invoices Paid

• Below are reports on the consultant invoices paid in September.

FY 20-21 CONSULTANT INVOICES PAID IN SEPTEMBER 2021

	1 1 20-21 0014		1010201702	02. 12		
				% of		
	Total	Current	Invoiced-to-	Contract		Notes/
Consultant	Authorized	Invoice	Date	Invoiced	Remaining	Anomalies
LAN - Kyle/Buda Design	\$76,971.62	\$0.00	\$12,009.70	16%	\$64,961.92	
RW Harden	\$30,000.00	\$0.00	\$12,242.31	41%	\$17,757.69	
Tx Solutions Group	\$72,000.00	\$6,000.00	\$72,000.00	100%	\$0.00	
BGE - Ph 1A CA	\$7,110.08	\$0.00	\$1,400.30	20%	\$5,709.78	
Kent Alan Sick - ROW						
Legal	\$45,000.00	\$0.00	\$7,916.40	18%	\$37,083.60	
LNV - GIS Svcs	\$16,693.63	\$236.25	\$14,866.50	89%	\$1,827.13	
Armstrong, Vaughan &						
Associates, P.C.	\$10,930.00	\$0.00	\$10,930.00	100%	\$0.00	
J.R. Tolles &						
Associates, Inc.	\$245,000.00	\$19,918.00	\$210,140.00	86%	\$34,860.00	
Lloyd Gosselink						
Rochelle & Townsend	\$105,000.00	\$11,540.10	\$86,307.99	82%	\$18,692.01	
CD&P - Public						
Relations	\$45,404.50	\$0.00	\$34,108.03	75%	\$11,296.47	
MLA Labs, Inc			·			
Segment B	\$6,773.00	\$0.00	\$398.00	6%	\$6,375.00	
HDR - 2021 Rate Study	\$16,125.00	\$0.00	\$0.00	0%	\$16,125.00	
Law Offices of Patricia	•					
Erlinger Carls	\$25,000.00	\$0.00	\$1,102.50	4%	\$23,897.50	
Total	\$702,007.83	\$37,694.35	\$463,421.73		\$238,586.10	

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

• On the following page is the report on the Phase 1B invoices paid in September.

PHASE 1B FY 20-21 CONSULTANT INVOICES PAID IN SEPTEMBER 2021

	THAT IST I	EU-ET GOMGGETAM	I INVOICES PAID II	% of	IV ZUZ I	
			Invoiced-to-	Contract		Notes!
Consultant	Total Authorized	Current Invoice	Date	Invoiced	Remaining	Anomalies
Kimley-Horn Ph 1B						
Owner's Rep WO4	\$1,319,033.52	\$0.00	\$1,319,033.52	100%	\$0.00	
Kimley-Horn Ph 1B						
Owner's Rep WO5	\$2,685,433.00	\$682,992.56	\$1,056,737.20	39%	\$1,628,695.80	
·						
Blanton - Environmental	\$875,510.28	\$146,139.55	\$681,717.17	78%	\$193,793.11	
LAN - Segment A Prelim	\$116,364.20	\$9,457.40	\$11,724.00	10%	\$104,640.20	
LAN - Segment A Final	\$447,554.89	\$71,277.43	\$370,470.04	83%	\$77,084.85	
KFA - Segment B Prelim	\$13,275.94	\$0.00	\$0.00	0%	\$13,275.94	
KFA - Segment B Final	\$775,215.97	\$96,095.05	\$641,875.82	83%	\$133,340.15	
	·		·			
BGE - Segment C Prelim	\$15,099.24	\$0.00	\$0.00	0%	\$15,099.24	
BGE - Segment C Final	\$2,522,617.09	\$333,080.18	\$2,323,767.40	92%	\$198,849.69	
_						
FNI - Segment D Prelim	\$63,533.66	\$0.00	\$0.00	0%	\$63,533.66	
FNI - Segment D	,				,	
Final	\$993,177.03	\$95,599.16	\$865,975.19	87%	\$127,201.84	
Walker - Segment E	7000,111100	100,000.10	7000,010.10	0.7.	7121,201.01	
Prelim	\$58,638.01	\$0.00	\$20,484.77	35%	\$38,153.24	
Walker - Segment E	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	10.00	722,72		100,100.21	
Final	\$1,094,367.61	\$92,541.59	\$789,963.59	72%	\$304,404.02	
LAN - ROW Acquisition	\$1,601,100.28	\$217,309.88	\$786,543.73	49%	\$814,556.55	
DTR&G	\$1,272,719.30	\$179,875.65	\$976,594.67	77%	\$296,124.63	
CBRE - Appraisals	\$1,784,150.00	\$90,000.00	\$656,700.00	37%	\$1,127,450.00	
CP&Y - Survey	\$984,980.00	\$82,417.50	\$588,990.00	60%	\$395,990.00	
RW Harden - WDH	,	, , , , , , , , , , , , , , , , , , , ,	,			
Const Admin	\$358,153.60	\$39,886.00	\$321,578.00	90%	\$36,575.60	
LNV-RWI	\$273,573.86	\$26,345.00	\$155,933.86	57%	\$117,640.00	
Walker Partners - WTP	,	,	,		,	
Final Design	\$1,029,963.16	\$24,997.75	\$966,578.78	94%	\$63,384.38	
FNI - BPS Prelim	\$4,772.50	\$0.00	\$4,772.50	100%	\$0.00	
FNI - BPS Final	\$838,134.63	\$43,583.27	\$587,285.13	70%	\$250,849.50	
Plummer - Inline						
Elevated Tank Prelim	\$42,799.42	\$0.00	\$39,069.35	91%	\$3,730.07	
Plummer - Inline						
Elevated Tank Final	\$423,526.00	\$96,936.55	\$111,357.55	26%	\$312,168.45	
Pape-Dawson - CM&I						
WO#1	\$16,880.44	\$0.00	\$16,380.03	97%	\$500.41	
Pape-Dawson - CM&I						
WO#2	\$147,500.00	\$8,035.00	\$138,370.00	94%	\$9,130.00	
Pape-Dawson - CM&I					<u> </u>	
WO#3	\$74,460.00	\$1,320.00	\$72,680.00	98%	\$1,780.00	
Pape-Dawson - CM&I						
WO#4	\$100,600.00	\$19,245.00	\$100,597.50	100%	\$2.50	
Pape-Dawson - CM&I						
WO#5	\$2,034,310.00	\$333,185.65	\$333,185.65	16%	\$1,701,124.35	
Hicks & Co - WDH						
Environmental	\$15,874.00	\$0.00	\$303.00	2%	\$15,571.00	
Walker Partners - WTP				_		
CA Svcs	\$1,215,171.00	\$81,695.00	\$18,436.71	2%	\$1,196,734.29	
CP&Y-SCADA		.== = .= ==				
Programming Svcs	\$970,150.00	\$79,340.00	\$79,340.00	8%	\$890,810.00	
Total	\$24,168,638.63	\$ 2,851,355.17	\$14,036,445.16		\$10,132,193.47	

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M.

Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

Approved Change Orders

CHA	NGE ORDERS	APF	PROVED IN S	EPTE	MBER 2021		
Consultant	Original Authorization		ange Orders to Date	Cha	ange Order proved this Month	Co	New Total ntract Amount
Walker Partners: 1B Segment E	\$ 408,755.00	\$	164,719.00	\$	-	\$	573,474.00
Drilling & Hydrogeology	\$ 114,000.00	\$	31,380.00	\$	_	\$	145,380.00
Freese & Nichols: 1B BPS & DP Prelim	\$ 771,617.00	\$	44,408.00	\$	_	\$	816,025.00
K Friese & Assoc.: 1B Segment B	\$ 565,417.00	\$	60,095.00	\$		\$	625,512.00
BGE: 1B Segment C Prelim	\$ 614,626.00	\$	34,430.00	\$	_	\$	649,056.00
Freese & Nichols: 1B Segment D	\$ 597,714.00	\$	66,722.00	\$	_	\$	664,436.00
Walker Partners: 1B WTP (Prelim)	\$ 1,203,606.00	\$	40,406.00	\$	-	\$	1,244,012.00
CP&Y: Ph 1B Program Survey	\$ 3,375,780.00	\$	83,500.00	\$	-	\$	3,459,280.00
Freese & Nichols: 1B Segment D (Final)	\$ 1,999,464.00	\$	173,739.09	\$	_	\$	2,158,203.09
LAN: 1B Segment A Final Design	\$ 1,903,077.00	\$	226,591.00	\$	_	\$	2,089,668.00
Blanton & Assoc: Environmental Invest.	\$ 1,398,775.00	\$	150,703.00	\$	_	\$	1,549,478.00
K Friese & Assoc: 1B Seg B Final Design	\$ 1,830,994.00	\$	306,242.13	\$	_	\$	2,063,949.13
Walker Partners: 1B WTP (Final)	\$ 2,900,402.00	\$	564,435.00	\$	_	\$	3,464,837.00
LNV: 1B Raw Water (Design)	\$ 1,418,700.00	\$	85,337.00	\$	-	\$	1,504,037.00
Walker Partners: 1B Seg E (Final)	\$ 1,190,421.00	\$	98,128.00	\$	-	\$	1,288,549.00
BGE: 1B Segment C Final	\$ 2,688,310.00	\$	280,021.00	\$	25,000.00	\$	2,968,331.00
Freese & Nichols: 1B BPS & DP Final	\$ 1,580,519.00	\$	126,073.00	\$	-	\$	1,706,592.00
Pape Dawson: 1B BPS & DP Prelim	\$ 57,520.00	\$	43,080.00	\$	-	\$	100,600.00
CD&P: 2020 Public Relations	\$ 50,000.00	\$	10,000.00	\$	_	\$	60,000.00

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

H. COMMITTEE MEMBER ITEMS OR FUTURE AGENDA ITEMS – Possible acknowledgement by Committee Members of future area events and/or requests for item(s) to be placed on a future agenda where no action is required.

Background/Information

The Committee Members have an opportunity to make announcements or to request that items be added to future Board or Committee agendas.

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

- I.1 Executive Session pursuant to the Government Code, Section 551.071 (Consultation with Attorney) and/or Section 551.072 (Real Property Deliberations) regarding:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

- **I.2** Action from Executive Session on the following matters:
 - A. Water supply partnership options
 - B. Groundwater leases
 - C. Acquisition of real property for water supply project purposes

COMMITTEE MEMBER PACKETS

Wednesday, October 13th, 2021 at 3:00 P.M. Conference Call Number: 1-346-248-7799; Meeting ID: 968 8616 3170; Code: 495028

J. ADJOURNMENT